

Western Bay of Plenty District Council

Seal Extensions to be completed by October 2012

Update: 1 October 2011

Road Name	Start (metres)	Finish (metres)	Total Length (metres)	Estimated Year	
Allport Road	8431	8680	249		Completed
Bell Road *	3661	5672	2011		Completed
Ford Rd	992	1791	799		Completed
Gluepot Road	2127	3268	1141		Completed
Kaituna River Road	0	800	800		Completed
Kelly Road	2286	2860	574		Completed
Lloyds Lane	158	445	287		Completed
Lowry Road	0	520	520	2011	Under construction
Matakana Road	114	2490	2376		Completed
McLaren Falls Road	6060	7742	1682	2011	Under construction
McLaren Falls Road	7742	9617	1875	2011	Under construction
McPhail Road	1478	4040	2562		Completed
Mountain Road	660	872	212		Completed
Mountain Road	1800	4276	2476		Completed
No 2 Road	11176	15220	4044	2011	Completed
Ohauti Road	10377	14248	3871		Completed
Old Highway	3076	3680	604	2011/12	Under construction
Oropi Gorge Road	3344	5254	1910		Completed
Oropi Road	13654	15576	1922		Completed
Pah Road *	3125	5703	2578	2011	Completed
Peers Road	1606	3334	1728		Completed
Poripori Road	3400	4200	800		Completed
Poripori Road	4681	6261	1580		Completed
Rarapua Place	0	405	405		Completed
Rocky Cutting Road	2270	4870	2600		Completed
Rowe Road	1696	3696	2000		Completed
Shaw Road (Te Puke)	0	630	630		Completed
Waihirere Road	0	1500	1500		Completed
Waikaraka Drive East	0	166	166		Completed
Waitao Road	5612	6950	1338		Completed
Whakamarama Road	6515	7483	968		Completed
Whakamarama Road	7781	7994	213		Completed
Wharere Road	0	1100	1100		Completed
Woodland Road	3650	4770	1120		Completed
Work Road	3977	5874	1897	2011/12	Under construction

* Note Bell and Pah Road lengths have be affected by the Tauranga Eastern Arterial Alignment.

Seal Extension Criteria - Selection is based on the following weighted attributes:

Traffic Volume	25%
Dust Exposure	30%
Impact on Earnings	20%
Benefit Cost Ratio	25%