

# Western Bay of Plenty District Council

## Seal Widenings to be completed by October 2012

Update: 1 October 2011

Road Name	Start (metres)	Finish (metres)	Total Length (metres)	Estimated Year	
Athenree Road*	1700	2800	1100	2011/12	Design Phase
Beach Road*	1060	3050	1990	2010/11	Completed
Borell Road*	0	1200	1200	2012	Design Phase
Crawford Road	800	1110	310	2010	Completed
Crawford Road	4150	4830	680	2009	Completed
Esdaile Road *	400	4800	4400	2010/11	Completed
McLaren Falls Road	0	2900	2900	2011/12	Design Phase
Minden Road *	200	500	300	2009	Completed
Old Highway Road *	4870	5200	330	2009	Completed
Ongare Point Road	0	2500	2500	2011	Under Construction
Pahoia Road *	900	2600	1700	2008/09	Completed
Poripori Road	4200	4680	480	2009	Completed
Pukehina Beach Road *	1900	2700	800	2011	Completed
Rocky Cutting Road	1600	2560	960	to be confirmed	Design Phase
Seaforth Road	3020	5250	2230	2010/11	Completed
Snodgrass Road	1600	2800	1200	2009	Completed
Te Matai Road	3220	3650	430	2011	Completed
Te Puna Road *	20	430	410	2009	Completed
Te Puna Road *	430	2150	1720	2012	Design Phase
Wainui South Road*	100	1100	1000	to be confirmed	Design Phase
Wairoa Road *	150	2200	2050	2009/10	Completed
Welcome Bay Road*	5900	7500	1600	2011	Under Construction
Whakamarama Road *	1200	3200	2000	2011/12	Design Phase
Whakamarama Road	3200	4100	900	2009	Completed
Whakamarama Road	6200	6515	315	2009	Completed
Whakamarama Road	7400	7700	300	2009	Completed
Wilson Road North *	800	3600	2800	2009/10	Completed
Wright Road*	405	4470	4065	to be confirmed	Design Phase

\* Includes sections of full width pavement rehabilitation

**Seal Widening Criteria** - Selection is based on the following attributes:

Traffic Volume

Existing Width Deficiency

Future Growth Prediction

Current Maintenance Cost